



Colorado Multiuse Network ANAP Status August 28, 2003



ANAP	Description of work remaining	Anticipated Completion
Creede	8-28-03 Update: Qwest and Century Tel fiber and electronics are completed. DS3 service order pending revision of backbone to accommodate public offering in Century Tel areas which is subject to legal review by State, Century Tel, and Qwest legal. The September 15 commitment can be met if the legal review and authorization is received by September 1.	September 1, 2003 Revise to September 15, 2003
Burlington Cheyenne Wells	CenturyTel has half a mile fiber to place to the DTI meetpoint and Qwest has about 500 feet of fiber to place to the meetpoint. Both the fiber and electronics jobs could be completed in about 90 days; however, no jobs can be originated until the lease contract is signed with DTI; lease negotiations are currently underway. 8-28-03 Update: negotiating the fiber contract with DTI.	Unknown until lease is negotiated.
Fairplay Leadville	Both ANAPs are pending completion of the Dillon job to provide connectivity to Denver. The fiber job for Fairplay terminated in Breckenridge and Qwest intends to lease facilities from an interLATA carrier between Denver and Colorado Springs in order to terminate on an ATM switch in the same LATA. The Leadville fiber terminates in Dillon and also requires IOF from Denver to Colorado Springs for the same reason. The Dillon job is expected to complete June 30, and will require approximately a month to turnup the OC48. The facility order for MNT can be worked in the normal 11 day interval after the OC48 is turned up. 7-9-03 Update: The interLATA leased DS3 will turn up on 8-26-03. The DS1 crossconnect order can be worked in the normal 11 day interval after the DS3 is completed. The ANAP dates for both communities will be September 15 th . 8-1 Update: Fiber installation is completed and in process of testing Dillon to Denver ring. 8-28-03 Update: The OC48 ring Dillon to Denver is still in testing status and has been escalated; they plan to complete by 9-22. The OC192 for the interLATA leased DS3 completed the electronics on 8-25. The date for this ANAP is revised to 10-15 to permit the OC48 ring testing to complete 9-22, a DS3 order from Dillon-Denver to complete by October 8 and the end-to-end connection to Colorado Springs to complete by 10-20 leaving a 10-day buffer.	August 15, 2003 Revise to September 15, 2003 Revise to October 30, 2003
Lake City	8-28-03 Update: Qwest and Century Tel fiber and electronics are completed. DS3 service order pending revision of backbone to accommodate public offering in Century Tel areas which is subject to legal review by State, Century Tel, and Qwest legal. The September 15 commitment can be met if the legal review and authorization is received by September 1.	September 1, 2003 Revise to September 15, 2003
Silverton	The current fiber job will install fiber between the Durango Central Office and Cascade which is located close to the La Plata-San Juan county line. From that county line to Silverton has extensive challenges with BLM and Forest Service permits as well as individual landowners who have denied Qwest requests for easements. Qwest will continue to pursue completion of the fiber between Cascade and Silverton to provide diversity and additional bandwidth, but the individual landowner are prohibiting the opportunity to build that route until easements are granted. Qwest has initiated An OC3 radio job which will provide diversity and additional capacity; the existing DS3 radio will be retained. The OC3 radio job is expected to complete by 12-31-03. The facility order for MNT can be worked in the normal 11 day interval after the OC3 is turned up. 7-9-03 Update: The OC3 radio job is in design with a Ready for Service date of 12-15-03. A new power job will be required	January 16, 2004



Colorado Multiuse Network

ANAP Status

August 28, 2003



	for the Silverton office as well; it is expected to complete in November 2003. 8-1 Update: OC3 radio job design is complete and Pos have been issued for equipment. 8-28-03 Update: material expected on site 10-6; construction to start 10-20-03.	
Walden	8-28-03 Update: Qwest and Century Tel fiber and electronics are completed. DS3 service order pending revision of backbone to accommodate public offering in Century Tel areas which is subject to legal review by State, Century Tel, and Qwest legal. The September 15 commitment can be met if the legal review and authorization is received by September 1.	August 15, 2003 Revised to September 15, 2003