



## IMC Monthly Project Status Report

**Date:** August 1, 2003

**To:** OIT PMO

**From:** Guy Mellor

**Agency:** DPA

**Project:** MNT

**Reporting Period:** 07/03

---

### Dashboard Rating

*Green*

### Total Project Budget (Planned)

\$13,250,000

### Project Budget (Actual to date)

\$13,072,000

### Key Accomplishments

- Drafted Project Completion Report Final Draft for Task Force review at August meeting.
- Initiated Executive Director coordination for measuring impact metrics going forward.

### Goals for Next Month

- Complete I-70 fiber to light Burlington and Cheyenne Wells by 9/03.
- Complete Lake City, Creede and Walden fiber builds delayed by fire control measures by 9/03.

### Issues & Concerns

None

**Project Risks**

Remaining Silverton fiber build from Cascade to Silverton (16 miles). (Durango to Cascade is complete).	Work with BLM, Qwest and San Juan County to resolve power line right-of-way issues. Install 155 megabit microwave bandwidth as interim measure.	Working with San Juan County Administrator and Qwest Right-of-Way Manager to facilitate.
---	--	--

**Attachments**

n/a