

# **IMC Monthly Project Status Report**

**Date:** October 7, 2003

To: OIT PMO

From: Guy Mellor

**Agency**: DPA **Project**: MNT **Reporting Period**: 09/03

## **Dashboard Rating**



Rating changed back to green because 3 more ANAPs have now gone live and target dates are now known for the remaining 5.

# **Budget**

Total Project Budget (Planned) \$13,250,000

Project Budget (Actual to date) \$13,072,000

## **Project Delivery Dates Phase 3 ANAPs (final 16)**

*Target Delivery:* 7/1/03

Actual Delivery: 8 delivered on time

Fetimated

Estimated Delivery of remaining 8:

| County        | City              | Vendor     | ANAP<br>fee/month | Completion<br>Date       |
|---------------|-------------------|------------|-------------------|--------------------------|
| Mineral       | Creede            | CenturyTel | \$4,401.00        | Completed                |
| Kit<br>Carson | Burlington        | CenturyTel | \$5,366.00        | Fiber build due 10/23/03 |
| Cheyenne      | Cheyenne<br>Wells | CenturyTel | \$6,986.00        | Fiber build due 10/23/03 |
| Park          | Fairplay          | Qwest      | \$2,500.00        | 10/23/2003               |
| Lake          | Leadville         | Qwest      | \$2,500.00        | 10/23/2003               |
| Hinsdale      | Lake City         | CenturyTel | \$4,022.10        | Completed                |
| San Juan      | Silverton         | Qwest      | \$2,500.00        | 1/15/2004-<br>microwave  |
| Jackson       | Walden            | CenturyTel | \$5,004.00        | Completed                |

Although 8 ANAPs are being delivered late, the state will save approximately \$125,000 in ANAP fees.

#### **Key Accomplishments**

Century Tel has begun construction of the last 500 feet of fiber into Burlington. Expected completion date for the fiber is October 23, 2003.

Equipment for increased microwave capacity for Silverton expected to be received 10/06/03.

Lake City, Creede and Walden fiber builds (delayed by fire control measures last summer) are now completed.

#### **Milestones for Next Month**

Qwest and Century Tel need to complete their agreement and complete Burlington fiber build.

#### **Issues & Concerns**

Qwest and Century Tel have increased management attention to their respective legal and contract review processes for Burlington and Cheyenne Wells.

## **Project Risks**

| Risk                      | Mitigation Strategy           | Status               |
|---------------------------|-------------------------------|----------------------|
| Remaining Silverton fiber | Work with BLM, Qwest and      | Working with San     |
| build from Cascade to     | San Juan County to resolve    | Juan County          |
| Silverton (16 miles).     | power line right-of-way       | Administrator and    |
| (Durango to Cascade is    | issues.                       | Qwest Right-of-Way   |
| complete).                | Install 155 megabit           | Manager to           |
|                           | microwave bandwidth as        | facilitate.          |
|                           | interim measure.              |                      |
| Burlington and Cheyenne   | Encourage contractor and      | Century Tel has      |
| Wells: Century Tel/Qwest  | sub-contractor to complete    | begun fiber build of |
| agreement                 | negotiations and begin work   | last 500 feet.       |
|                           | in Burlington. Letter drafted |                      |
|                           | from Governor Owens to        |                      |
|                           | Richard Notebaert, Qwest      |                      |
|                           | CEO.                          |                      |

#### Attachments

None

[Date] Page 2 of 2