

CICN – VoIP Task Order No. 4



Networking the Rockies

	Kickoff	May				June				July				August				September				
		5-May	12-May	19-May	26-May	2-Jun	9-Jun	16-Jun	23-Jun	30-Jun	7-Jul	14-Jul	21-Jul	28-Jul	4-Aug	11-Aug	18-Aug	25-Aug	1-Sep	8-Sep	15-Sep	22-Sep
TO4 Overview																		DNC				
PO Contract Executed	5/5/2008																					
Camp George West - Local Affairs	5/8/2008				5/29	COMPLETE																
Camp George West - Corrections	5/8/2008				5/29	COMPLETE																
Camp George West - Public Safety	5/8/2008				5/27	COMPLETE																
ACS (Security)	6/4/2008						6/13	COMPLETE														
Spanning Tree (Infrastructure)	6/17/2008																					
Installation																						
Testing																						
Acceptance																						
201 E Colfax	6/4/2008																					
LAN Install/Testing																						
Training																						
Phone Cut																						
Acceptance																						
1525 Sherman	6/6/2008																					
LAN Install/Testing																						
Training																						
Phone Cut																						
Acceptance																						
1560 Broadway	July TBD																					
225 E 16th	Aug TBD																					
1341 Sherman	Sept TBD																					
TO4 Complete																						

TBD's indicate targeted dates - Project teams will negotiate dates with customer

Project Status

Green = Project on track

Yellow= Project has potential risks that may impact date, scope or budget

Red=Project risks have high probability of impacting date, scope or budget