

Forest View Acres Water District

Operations Report – June 26, 2008

Prepared by Erik Tamerler, Southwest Water Co.

Sampling:

- The May Coliform sample result was acceptable.
- Raw and finished water MPA samples were submitted.
- TTHM/HAA5 samples were submitted.

Treatment Plants:

Arapahoe Water Plant:

- The plant is operating normally.

Transmission Line/Booster Station:

- Normal Operation but off-line. Testing revealed the bulk of the leakage is occurring in the Nevins' field section of the line.

Surface Water Plant:

- The turbidimeter was partially installed. Installation will be completed soon.
- Parts were ordered for the leaking pneumatic valve actuator.
- Isolation of the raw water line was tested successfully. The valve at the inlet structure was located and operated.
- C&L Backhoe Services is looking in to permits, locates, etc. and will then be able to firm up a date for removal of the cross-connection. CRS will be informed of any developments.
- The by-pass valve will be installed in conjunction with x-connection removal.
- The May MOR was submitted.
- The plant currently requires daily backwash when in operation.
- The turbidimeter service contract proposal and replacement cost for the broken unit have been received from HACH Co. and forwarded to CRS.

Distribution system:

- The PRV maintenance bid from Excell Pump was accepted. Scheduling is tentatively set for the week of June 23rd. CRS has been informed and will be updated as necessary.
- All PRVs were GPS located, opened, inspected, and pumped out where necessary.

Miscellaneous:

- A bid was received and forwarded to CRS for reseeded the Nevins' pasture.
- I have not yet been contacted by the Polloncos concerning the meter pit installation.