

Forest View Acres Water District

Operations Report – February 26, 2009

Prepared by

Erik Tameler, Southwest Water Co.

Sampling:

The required January samples were collected. Results are in the yellow folder in the wall rack in the Arapahoe plant.

Treatment Plants:

Arapahoe Water Plant:

Meters were removed and taken to Denver Water Meter Shop on Feb. 12th for accuracy testing. Meters will be picked up upon completion of service.

Transmission Line/Booster Station:

AmWest (Devin Cary) made a visit to the district regarding alarm capability for the booster station. Recommendations to follow.

Renegade Systems (Walt Barker) made a visit to the booster station to evaluate installation cost for a meter. A rough estimate for installation and materials excluding meter is \$500. A meter and flanges for this high pressure application will run approximately \$1750 - \$2000.

Surface Water Plant:

The secondary filters were serviced on 2/19. Media was replenished per quotation, the backwash shuttle valve on secondary filter #2 was rebuilt, and in addition to the original proposal, the multiport backwash valve was also rebuilt. The final cost will be very close to the original bid amount of \$2014, but possibly a few dollars more. A new drum of filter aid was purchased and delivered.

The flow meters were removed and taken to Denver Water Meter Shop on 2/12, but upon arrival, in conflict with original phone conversations, meters were not guaranteed to be inspected same-day. Scheduling for this service is TBD, hopefully during the week of 2/23. (The meters were replaced and the plant brought back on line later in the day on 2/12.)

Distribution system:

Six customer meters/remote registers were replaced since the last BOD meeting.

