


Received Date:	Permit Number:
Received By:	Address:
 www.estes.org 970-577-3726 PO Box 1200 170 MacGregor Ave Estes Park, CO 80517	GAS PIPE PRESSURE TEST AFFIDAVIT OF COMPLIANCE Town of Estes Park Division of Building Safety

Gas pipe pressure tests may be performed and verified by a person licensed as a plumbing contractor in lieu of an inspection by a Town of Estes Park inspector for specific reasons: Emergency installation when heat and/or hot water is necessary. New and retrofit gas piping must remain exposed. See last check off item below.

The following conditions must be met before submitting an Affidavit:

- ☐ The contractor shall be pre-approved by the Chief Building Official
- ☐ The work shall be authorized by the appropriate permit
- ☐ The work shall be associated with an approved system
- ☐ The affidavit shall be on a form provided by the CBO

Check the statements that apply:

- ☐ The test shall be at 10# psi for a duration of 15 minutes.
- ☐ The mechanical gauge used to measure test pressure was not greater than 50 psi.
- ☐ The piping system showed no evidence of leakage or other defects.
- ☐ Testing was performed with due regard for the safety of employees and the public.
- ☐ A leak check was performed immediately after the gas was turned on.
- ☐ A leak check was performed before placing the appliance in operation.
- ☐ A visual inspection of the piping system is still required to be performed by the Town inspector.

With my signature I verify the gas piping installation and pressure test was performed in accordance with the manufacturers' installation specifications, Chapter 24 of the 2009 IRC or Chapter 1 of the 2009 IFGC and I release the Town of Estes Park from all liability*.

Contractor Signature:	Date:
Company Name:	Town Business License Number:

*A Contractors' Affidavit of Compliance shall not exempt work from corrections if the building official determines the work does not comply with the provisions of this code.