



**Town of Estes Park  
Division of Building Safety  
Instructions for Gas Pipe Tests  
By a Person Licensed by the Town of Estes Park**

1. Gas pipe tests may be performed and verified by a person licensed as a plumbing contractor in lieu of an inspection by a Town of Estes Park inspector, for specific reasons: Emergency installation when heat and/or hot water is necessary, or, on retrofits when all of the newly installed gas pipe is within the same space as the appliance it serves.
2. The test shall be at 10# air pressure for a duration of 15 minutes.
3. Complete this Town of Estes Park form letter and leave it with the inspection card at the jobsite.
4. After installation is complete and the appliance(s) is/are operational, call for a final inspection by the Building Department.

PERMIT #: \_\_\_\_\_

I verify that the gas pipe installed for \_\_\_\_\_ (reason)  
at \_\_\_\_\_ (address)  
maintained 10# pressure for a duration of 15 minutes with no detectable drop in pressure. With my signature, I verify that the pressure test exceeds Uniform Mechanical code requirements and I release the Town of Estes Park from any liability.

Town of Estes Park license number: \_\_\_\_\_

Company Name: \_\_\_\_\_

Signed: \_\_\_\_\_

Date: \_\_\_\_\_

If the above option is not used, call for an inspection of the gas line by the Town. A second and final inspection will then be required after the permitted work is complete and all appliances are operable.