

Received Date:	Permit Number:
Received By:	Address:
 <a href="http://www.estes.org">www.estes.org</a> 970-577-3726 PO Box 1200 170 McGregor Ave Estes Park, CO 80517	<b>PLUMBING UNDERGROUND INSTALLATION AND  PRESSURE TEST  AFFIDAVIT OF COMPLIANCE</b> Town of Estes Park Division of Building Safety

**The following conditions must be met before submitting an Affidavit:**

- The contractor shall be pre-approved by the Chief Building Official
- The work shall be authorized by the appropriate permit
- The work shall be associated with an approved system
- The affidavit shall be on a form provided by the CBO

**Check the statements that apply:**

- The Division has pre-approved the pressure test to be completed without Division inspection.
- All portions of the new underground plumbing remain exposed for a Division visual inspection.
- The installing contractor shall complete and sign this affidavit.
- The affidavit shall be left in the permit pack at the jobsite.
- The work and conditions described on the permit / approved plan matches the field installation.
- The water supply system was successfully tested with either potable water under the working pressure for at least 15 minutes or an air test of at least 80 psi without further introduction of air for at least 15 minutes.
- The DWV was successfully tested with either a water test with water filled to a point at least 10' above the highest point in the completed system and leak free for at least 15 minutes or an air test with 5 psi without further introduction of air for at least 15 minutes.
- In cases where a pressure test is impractical AND pre approval has been given by the Building Official, a flow test has been successfully conducted and found to be leak free for at least 15 minutes.
- Vertical stub outs are protected from concrete slab with protective sheathing.
- Horizontal dwv is protected from contact with concrete.
- Pipe installed parallel to bearing walls or footings are above the 45 deg. bearing plane.
- All traps are vented; traps for floor drains are fitted with a minimum 4" seal.
- (OPTIONAL) Photos of the ongoing installation have been provided.

With my signature I verify the plumbing underground installation was performed in accordance with the manufacturers' installation specifications, Chapters 25 through 32 of the 2009 IRC or the 2009 IPC and I release the Town of Estes Park from all liability\*.

Contractor Signature:	Date:
Company Name:	Town Business License Number:

\*A Contractors' Affidavit of Compliance shall not exempt work from corrections if the building official determines the work does not comply with the provisions of this code.