Citizens' Advisory Commission Meeting
Avondale, Pueblo
Minutes May 30, 2012

Members in Attendance:	**Members Absent:**
Irene Kornelly, Chair	Doug Young, Governor's Office
Jeff Chostner	
Doug Knappe, for Joe Schieffelin	
John Thatcher	
Ross Vincent	
Terry Hart, Vice Chair	

Opening and Introductions
The Pledge of Allegiance was said, and Citizens' Advisory Commission (CAC) members introduced themselves. The April 25, 2012 meeting minutes were approved.

The letter in response to the Environmental Assessment (EA) was approved with CDPHE abstaining. The letter will be sent by fax or email to Assembled Chemical Weapons Alternatives (ACWA).

Legislative Announcements
None

Project Announcements
None

EDT Environmental Assessment
Joe Novad, Deputy Program Executive Officer, ACWA

Public comment period ends June 7, 2012.

Chemical Stockpile Emergency Preparedness Update (CSEPP)
Lisa Shorter, Public Information Officer, CSEPP

Public law states that CSEPP provides maximum protection around the Depot. The staffing, training and the equipment are provided by Federal Emergency Management Agency (FEMA). Coordinated exercises are held each year to test the readiness in case of an emergency.

A new Emergency Services Center is being constructed where the Pueblo County Conference Room is now and will take up the whole block, at an approximate cost of $7 million from FEMA. Ground breaking should begin about September 2012, with move in about December 2013to February 2014 time frame. The 911emergency center will be located in the building.

A detailed report was given of the outreach activities.

Pueblo Chemical Depot Update
Kevin Blose,

The Depot was part of the CSEPP exercise. It went very well.

The site noticed that a round was a potential leaker. There was some discoloration around it. It was not actually leaking. As a precaution the potential leaker was removed to a single round container and was put into the hazardous waste igloo.

A request was submitted to Army headquarters (AMC) to increase Manpower Loading at the site, by about 100 people to mostly support PCAPP. The site should get approval by October 2012 and start hiring soon after.

Terry Hart: How will the hiring take place?
Kevin Blose: All the hiring is thru USA Jobs. Some jobs will go to people from the closed chemical weapons sites.

PCAPP Systemization and Construction Update
Bruce Huenefeld, Site Project Manager, ACWA
Doug Omichinski, Bechtel Project Manager

Type of Funding	FY 2012 President's Request	FY 2013 President's Request
ACWA Program Total	$477.1M	$778.7M
PCAPP Project Total	$226.9M	$340.0M
Military Construction	$15.3M	$36.0M
Research Development Test & Evaluation	$211.6M	$304.0M

As of April 30, 2012 the PCAPP project staff has accomplished:

- 4 Work Days
- 5,468 Safe Work Hours
- Bechtel Pueblo Team non-manual: 549
  - Pueblo – 539
    (171 local hires ~ 31%)
  - Off-project locations – 10
- Construction Workers: 547
  - Bechtel direct-hire – 373
    (167 local hires ~ 45%)
  - Subcontractor
    personnel – 174

The Lab and Control Support buildings are occupied - the lab equipment is installed and tested. There is a transition between the Construction Team to the Systemization Team. The boiler will startup this year.

A Look Ahead 2012

- Laboratory and Control Support Building (CSB) occupancy
- Organizational transitions
- APB/ERB/BTA turnover complete
- MME/PME turnover complete
- Boiler startup
- Control system initial startup
- Fire protection in service
- All subsystem turnovers complete
- Training development complete
- SOPs Revision A complete
- Potable water/sanitary sewer operational
- Total Construction Completion

Construction % Complete

Enhanced Reconfiguration Building	97.0% complete
Utility Service Area	98.8% complete
Agent Processing Building	93.5% complete
Biotreatment Area	94.1% complete
Multi-Purpose Building	98.7% complete
Control Support Building	98.6% complete
Yard	92.3% complete

Systemization Update
Jerry Tiller, PCAPP Plant Manager, ACWA

Systemization is intended to integrate in a progressive and methodical effort to integrate People, Plant, and Paper:

- Objectives include identifying and resolving pilot plant issues and challenges
- Implementation of a "Conduct of Operations" culture is essential
- Evolution culminates in a formal readiness demonstration

Every system will go through some sort of testing protocol.

Terry Hart: You talked about the work on the modifications, will this be done under is that still under the project labor agreement?
Doug Omichinski: Yes.

Colorado Department of Public Health and Environment Update
Doug Knappe, Unit Leader, CDPHE

The state is continuing to do over site at the site. Some modifications were processed to the Brine Reduction Sumps and the Off Gas Treatment System.

The state is working on the permit with the Depot. The state is processing a permit renewal application.

Subcommittee Updates

There was a discussion from the companies that proposed the various Explosive Detonation Technologies (EDT) Units. Detailed characteristics of each unit were discussed. A letter is being drafted to ACWA about the criteria that should be given to the Request for Proposal (RFP) and choosing the EDT unit.

Next Subcommittee meetings are tentatively scheduled:
June 27, 2012 at 2:00 pm
District Attorney's Office Conference Room, 701 Court Street, Pueblo

Closing and adjournment
Tentative Date for the next CAC meeting: June 27, 2012 at 6:00 pm.
Location: Olde Towne Carriage House, Pueblo