Ramey Environmental Compliance, Inc.
Management and Operation Solutions for
Water and Wastewater Treatment
303-833-5505

PO Box 99, Firestone, Colorado 80520
email: contact.us@RECinc.net
www.RECinc.net

Greatrock North W & S District
Monthly Activities
February 26th – March 24th

2/26/14: Regular checks and readings. Flushed the hydrant on Kenuli Ct. Replaced the bulbs in Boxelder pump house, but the fixtures still were not working.

2/28/14: Regular checks and readings. Set the trash out for pickup.

3/3/14: Regular checks and readings. Collected and delivered monthly samples. Contacted Dan LaCoe Construction for to look at electrical issues with light fixtures at Boxelder pump house. Electrician found two ballast were bad. Ordered two ballast and will install after they arrive.

3/5/14: Regular checks and readings. Collected and delivered samples from each pump station and from the concentration ponds.

3/7/14: Regular checks and readings.

3/10/14: Regular checks and readings.

3/11/14 & 3/12/14: On-site at BE coordinating with Water Technology Group on plant shut down and installation of new pumps and controls.

3/12/14: Regular checks and readings.

3/13/14: Dan LaCoe crew out and removed two non-working pressure tanks from GRN pump station, installed new piece of siding on GRN pump Station and installed one pipe hanger at BE RO building.

3/14/14: Regular checks and readings.

3/17/14: Regular checks and readings.

3/19/14: Regular checks and readings. Collected and delivered annual fluoride and inorganic samples. Cleaned the VFD filters.

3/21/14: Regular checks and readings. Mixed the anti-scalient.

3/24/14: Regular checks and readings.

Pond levels are below depth markers.

February 26th – March 24th

RO Run Time Hrs	88.5 hrs
RO Concentrate Flow – 2 ponds	175,230 gallons