Ramey Environmental Compliance, Inc.
Management and Operation Solutions for
Water and Wastewater Treatment
303-833-5505

PO Box 99, Firestone, Colorado 80520
email: contact.us@RECinc.net
www.RECinc.net

Greatrock North W & S District
Monthly Activities
July 22nd – August 23rd

7/22/13: Regular checks and readings.

7/24/13: Regular checks and readings.

7/26/13: Regular checks and readings.

7/29/13: Regular checks and readings. Repaired chlorine leak at Boxelder.

7/31/13: Regular checks and readings. Filled chlorine tank. Setup MPA sampler on alluvial well #1.

8/1/13: Additional site visit to collect alluvial well #1 sample.

8/2/13: Regular checks and readings. Measured pond levels, north pond = below stick; south pond = 2 inches.

8/5/13: Regular checks and readings.

8/7/13: Regular checks and readings. Filled the chlorine tank. Repaired leak on the clay valve at Greatrock North pump house. Measured pone levels: north pond = below stick; south pond = 2 inches.

8/9/13: Regular checks and readings.

8/12/13: Responded to alarm. Troubleshoot pump #1 at Rocking Horse Farms.

8/13/13: Water Tech installed two new pumps at Rocking Horse Farms.

8/14/13: Regular checks and readings. Removed the bulb from the outside fixture at Rocking Horse Farms pump station. Measured pone levels: north pond = below stick; south pond = 2 inches. Collected and delivered monthly samples.

8/15/13: Jeff met Water Tech on site to adjust new pumps and also met with Timberline Electric to watch as they completed the annual maintenance to the all the electrical equipment.

8/16/13: Regular checks and readings.

8/19/13: Regular checks and readings.

8/21/13: Regular checks and readings.

8/23/13: Regular checks and readings.

Received several water pressure complaints during the past 4 weeks for low pressure at Rocking Horse Farms. Once pumps were installed calls almost stopped coming in.

July 22nd – August 23rd

RO Run Time Hrs	15 hrs.
RO Concentrate Flow – 2 ponds	29,700 gallons

CONCENTRATE PONDS:

North Pond 8-2-13

South Pond 8-2-13

North Pond 8-7-13

South Pond 8-7-13

North Pond 8-14-13

South Pond 8-14-13