

**Attachment A**  
**MILESTONE TABLE**  
**February 28, 2004**

	Milestone Title	Original Planned Completion Date	Revised Planned Completion Date	Actual Completion Date	Responsible Organization (state/subgrantee)	Original Projected Cost	Revised Projected Cost	Actual Complete Cost	Milestone Notes
1	Complete E3 metrics w/DOE	5/15/00	3/1/01	3/1/01	DOE Golden Field Office	\$0/\$0		\$0/\$0	
2	Initiate field assessment and evaluation	7/1/00		7/1/00	Contractors, USDA-ARS, host site partners	See #10			
3	Initiate software and documentation develop.	11/1/00	3/1/01	3/1/01	USDA-ARS, Contractor	See #11			
4	Equipment installation	1/1/01	3/1/01	3/1/01	Valmont, USDA-ARS	\$90,000/\$0			
5	Initiate production scale commercial demonstration	1/1/01	6/1/01	5/1/01	Contractors, USDA-ARS, Valmont	See #12			
6	Initiate website development/maintenance	3/1/01		3/1/01	Colorado Corn, Contractor	See #13			
7	Initiate multimedia kiosk/booth development	6/1/01		8/1/01	Colorado Corn, Contractor	See #14			
8	Initiate video development and distribution	6/1/01		6/30/01	Colorado Corn, Contractor	See #15			
9	Initiate brochure development/distribution	6/1/01		7/1/01	Colorado Corn, Contractor	See #16			
10	Complete field assessment and evaluation	5/1/03	01/01/04	01/04	Contractors, USDA-ARS, host site partners	\$124,000/\$0			
11	Complete software and documentation develop.	5/1/03		06/1/03	Contractor, USDA-ARS	\$90,000/\$0			
12	Complete production scale commercial demonstration	5/1/03	01/01/04	01/04	Contractor, USDA-ARS, Valmont	\$75,000/\$463,500			
13	Complete web site development/maintenance	5/31/03		05/01/02	Contractor, Colorado Corn	\$15,000/\$30,000		\$15000/	See attached report
14	Complete multimedia kiosk/booth development	5/31/03		06/30/02	Contractor, Colorado Corn	\$5,000/\$30,000		\$5000/	See attached report
15	Complete video development/distribution	5/31/03		8/26/02	Contractor, Colorado Corn	\$15,000/\$30,000		\$15000/	See attached report
16	Complete brochure development/distribution	5/31/03		4/30/02	Contractor, Colorado Corn	\$16,000/\$30,000		\$16000/	See attached report
17	Submit final report	8/31/03	03/01/04	01/04	CO OEMC	\$4,000/\$0			