Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
Community Center Expansion	03/08/11	Linda			X				04/12/11 – Committee will meet on April 14, 2011 at 6 p.m. Four to five residents expressed interest in attending. 05/10/11 – Linda Cox gave a report on the outcome of community meeting and presented a memo on the expansion of the community center. The Board asked the committee to share the information with Halcyon Design, LLC. 06/3/11 – committee met with Halcyon Design (Kelly) and shared their information. Kelly will contact the committee when the work is complete. 07/13/11 – committee meeting scheduled for July 21, 2011 at 7 p.m. Kelly will present 2 designs to the committee. 08/04/11 – committee met and will present information to Authority Board in September. 08/09/11 – The Board directed the committee to work with Halcyon Design, LLC to prepare a plan with elevations and then schedule a work session to present the information to the community. 09/07/11 – Metro District/ POA Fall Pig Roast scheduled for 9/25/11 @ 5:00 pm where a presentation will be given on future Community Center Expansion 09/25/11 – Community will preview sketches at Pig Roast. 11/04/11 – Linda and Angie will give an update at the November board meeting. 11/09/11 – Kelly to provide cost estimate of Phase 1, Phase 2 and full project. D1 will draft a survey to all residents soliciting input on future amenities. 02/14/12 – Cost estimates were presented. Committee will prepare an FF&E estimate and report back to BOD. BOD decided to hold a work session in March to solicit

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									feedback from the community. 04/18/12 – work session held. Expansion will be included in amenities survey that will be distributed to residents soon. 10/09/12 – BOD directed staff to add to the November agenda discussions on the design and construction of a new maintenance facility as the first phase of the expansion of the community center.
Rules and Regulations Regarding Amenities - Enforcement of oil and gas property reclamation - Policy for mail room postings (who is responsible and how long should things remain) - Use of community of center and how to provide access - Rental of community center	08/14/12	Doug Linda			X				The Board will establish a resident committee to draft the Rules and Regulations. Joe to draft an email soliciting interest from community members and transmit to Liz for distribution. 08/04/11 – email drafted and transmitted to residents. Jeff is the contact for interested parties. 09/20/11 – Committee will be established in October 2011. 12/13/11 – no new report. 02/14/12 – no new report. Work in progress. 04/18/12 – no new report. 06/28/12 – no new report. 07/10/12 – no new report. 08/17/12 – Mike to establish a committee to create a process to solicit desires of community members and draft rules and regulations related to use of amenities. Include MaryAnn and T. Charles Wilson in review of draft rules. 10/09/12 – Mike will schedule a meeting with the committee in the next 30 days. 11/7/12 – Mike held meeting on October 25, 2012. He will provide a report at the November board meeting. 12/12/12 – Mike will schedule another committee meeting. 02/12/13 – Doug will meet with committee members to draft revisions to the current pool rules and will present

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									this information at the March board meeting. 04/02/13 – Community meeting held on March 30, 2013 to solicit comments on current pool rules and regulations and suggestions for revisions. 04/17/13 – BOD discussed the proposed revisions to the current rules and heard public comments. Doug will incorporate the suggested revisions into the document and present at the next board meeting. 06/03/13 – 2013 pool rules have been revised and approved.
Lease at Milton Lake	08/09/11	Joe Christine MaryAnn			X				Joe, Christine and Jeff met with FRICO to discuss extending the term of the lease etc. They will schedule a follow-up meeting with FRICO to continue the discussions. 11/09/11 – MaryAnn to draft an agreement with FRICO. 12/13/11 – BOD directed MaryAnn to send FRICO the assignment of the lease to the Authority and ask them to execute and to request a meeting to discuss terms of the lease and expansion of use. BOD also directed staff to solicit proposals from Environmental Consultant. 02/07/12 – MaryAnn has spoken with an Environmental consultant. Information that was received was transmitted to the Board. MaryAnn has also drafted the assignment to FRICO and transmitted it to FRICO for review and execution. 04/18/12 – Geitner Environmental provided a report to the Board. BOD will review report and discuss further at May meeting. 06/14/12 – BOD decided to review the results of the amenities survey to determine desire by community for recreational use on Milton Lake before moving this agenda item forward. 07/18/12 – Surveys sent to residents for response. 11/7/12 – surveys complete. Boating on Milton

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									Reservoir ranked in the top five most desirable amenities and it also ranked very high with negative votes. Community seems divided on this potential future amenity.
Cheat, Rye and Mustard Grass Mitigation	10/09/12	Doug			X				Linda has contacted CSU extension for best times to treat and a list of vendors to solicit cost of product. 10/11/12 – DeWayne has purchased the chemicals. 12/4/12 – DeWayne had to rebuild sprayer. He will coordinate with Tina Wooten in early Spring to identify cheat grass areas for spraying. 04/02/13 – DeWayne will contact Tina Wooten the week of April 1, 2013 to solicit information on the appropriate time of spraying for cheat grass. 06/26/2013 – BioTree will mitigate cheat grass in the fall of 2013. 07/09/13 – BOD directed staff to: 1) contact Tamarack Consulting to prepare a map of total area in need of mitigation, 2) identify a plan for opting in by residents and property owners, 3) bid the work. 08/07/13 – Dan met with Tina Booten to discuss cheat/rye and mustard grass mitigation in the community. Tina provided Dan with a list of vendors who could spray for these species. Dan will work with Tamarack to revise the map of the areas in need and solicit proposals and present at the September meeting. 09/04/13 – Dan will present proposals at the September meeting. 09/10/13 – Dan presented a proposal for weed mitigation for an approximate cost of $29,645.14. The Board did not support this expenditure at this time. Doug will do a bit more research into options for mitigation and on the herbicide Plateau. 10/08/13 – The BOD plans to test the benefit of spraying on a 25 or 50 acre location. Location still to be

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									determined. 01/14/14 – Dan to provide a map to Doug of possible locations for spraying. 02/06/14 – Dan and Doug met and Dan provided map. Doug will meet with committee prior to the board meeting. 02/11/14 – Committee met and designated two locations to test the benefits of spraying. Doug and Angie will research vendors and cost to purchase chemical.
Pool Tile Repair	07/09/13							X	Staff presented two proposals for pool tile repair from Peak One Pools and Jim Wood. Angie will solicit references from both contractors and make a recommendation at a future meeting. 09/04/13 – BOD approved a contract with Jim Wood. Angie and Linda have selected replacement tiles and associated costs and Angie will present this information at the September meeting. 09/10/13 – pool tiles were approved. Angie will relay the information to Jim Wood and ask him to order the tile. Work to be completed in 2014. 10/02/13 – Angie spoke with Jim Wood and he will order the tile and necessary materials. His goal is to have the tile project completed by 05/01/2014. 01/14/14 – Angie will follow-up with Jim to confirm the timeline for installation. 02/06/14 – Angie contacted Jim and confirmed the installation of the pool tiles will be completed prior to the pool opening in May 2014. 02/11/14 – Angie contacted Jim Wood and he will order the tile and schedule the work. 04/02/14 – pool tile has been ordered. 05/07/14 – pool tile repair has begun and should be completed by May 17, 2014.

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									06/04/14 – project complete.
Appraisal of Undeveloped Land	07/09/13	Joe Doug			X				BOD approved additional $500 to Value Consultants to re-value the undeveloped property to include its value and use to the Authority. Joe to notify Beverly of approval. 09/10/13 – discussion deferred. 10/08/13 – Joe continues to work with Clifton Larson Allen and Tamarack Consulting to solicit a proposal to update the oil and gas revenue projections on the undeveloped land. 11/18/13 – Joe and Doug will solicit proposals from Tamarack and CLA. 01/14/14 – This item is on hold until the valuation of oil and gas revenue issue has been resolved with Weld County.
New Maintenance Facility	10/08/13	Kelly Doug Lisa			X				BOD approved a proposal from Tamarack Consulting to survey the land needed for the new maintenance facility. Lisa to draft change order. Joe to discuss specifics with Tim and Kelly. MaryAnn to work with Doug on County process. Tim to survey land within 30 days. BOD to review entire proposal at November meeting. 11/18/13 – Staff and Doug has located a site within Filing 1 that may be suitable to construct a new maintenance facility. Tamarack is currently surveying the desired site. 01/08/14 – Kelly commented at the December 2014 board meeting that the site identified to be acquired is in a good location to meet the needs of a new maintenance facility. 01/14/14 – Kelly will prepare color elevations for Option B for February board meeting. 02/11/14 – Kelly presented color elevations. BOD

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									discussed funding. Next step is to schedule a community meeting in April. 04/02/14 – community meeting is scheduled for April 12, 2014 at 9 am. 06/04/14 – Kelly to continue to work with the County on the approval process. MaryAnn to work with Kelly on the design/build concept and statutory requirements.
Development of 36 Lots Construction	03/11/14	Christine Mark Lisa							03/12/14 - Pre-construction meeting was held and the project will begin later this month. Christine to work with Mark to ask Fiore to use access other than Beebe Draw Farms Parkway. Mark to draft summary of project. Lisa to distribute to community and post in mail room. 05/07/14 – project is progressing. BOD will consider approval of change order nos. 1 and 2 at the May meeting. 06/04/14 – BOD will consider approval of change orders 3-6 at June meeting.
Chip Sealant Project	07/09/13	Dan Lisa			X				Dan will review the original and revised report from Empire Management to determine recommendations for pavement maintenance in 2013 09/10/13 – BOD approved the proposal from Empire Management for a NTE $1800. SDMS to draft agreement. Dan will communicate the concerns expressed by the community regarding past crack sealant services and the project management of those services to Empire Management. He will communicate their response to Lisa who will communicate the response to the Board and Debra Street. 10/08/13 – Empire Management will inspect the roadways by the end of week of 10/07/13 or beginning of the week 10/14/13 and provide written report. 11/18/13 – report completed. Empire does not

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									recommend any road maintenance for 2013. They do recommend a chip sealant project on all roads in 2014. The board has included this project in the 2014 budget. 01/14/14 – Dan will contact Empire to solicit a timeline for the chip sealant project as well as a proposal for project management. 02/10/14 – proposal has been received. 02/11/14 – BOD reviewed proposal and will consider approval at the March meeting. Dan to ask if the contractor will fill compressions in the road before the chip sealant process. Doug would like to be involved in the preliminary and final inspection process. 03/12/14 – BOD approved agreement with Empire Management, LLC for project management. SDMS to draft agreement and coordinate project with Empire. 04/02/14 – service agreement has been drafted and routed to the consultant for execution. 05/07/14 – service agreement executed. Empire will bid the work to be completed in Summer 2014.
Port-a- Toilet Removal	07/09/13	Dan			X				Dan received contact information from Doug on a vendor in the area that may be able to remove the port-a-toiled that was left behind by the previous vendor who is no longer in business. Dan will make contact with this vendor and solicit a cost to dispose of the port-a-toilet. 08/27/13 – Doug provided a vendor to Dan to contact to possibly remove the port-a-toilet. Dan has left a message and will follow-up. 09/27/13 – Dan found a vendor who accepted the responsibility to remove the port – a- toilet. 02/10/14 – Dan will research other options.
Maintenance at RV Storage	08/13113	DeWayne			X				Mow weekly and spray for weeds in and around the RV Storage area. Remove the weeds and remove the fence posts.

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
NO DIVNG stickers at Pool	10/08/13	Dan			X				Contact Peak One Pools and solicit cost to replace NO DIVING stickers around pool deck. 03/12/14 – cost per sticker is $15.71. Authorized the purchase of 6 stickers. 05/07/14- stickers will be installed during Pool start-up.
Oil and Gas Valuation Analysis Related to Preliminary Assessed Valuation	10/08/13	MaryAnn			X				BOD approved proposal from Tamarack Consulting to conduct an analysis of the oil and gas revenues that were used by the County to calculate the 2013 preliminary AV. Lisa to draft change order to contract. 11/18/13- valuation complete. Tamarack will have final report in November. 12/05/13 – report received. 01/08/14 – MaryAnn will contact Weld County to schedule a meeting to discuss the methodology for valuation determination and to invite any and all Board members to attend the meeting with her. 01/14/14 – MaryAnn is in the process of scheduling the meeting with the Assessor's office. 02/06/14 – meeting with the County has been scheduled for February 18, 2014 at 2 pm. 03/06/14 – report on meeting with County will be given at March Board meeting. 03/12/14 – next meeting with the Assessor is scheduled for March 13, 2014. MaryAnn will provide list of attendees and topics for discussion. 05/07/14 – oil and gas bill in the legislative process.
Snow Removal Services	01/14/14	Glen Dan Lisa Doug						X	Angie, Glen and Dan will schedule a meeting with DeWayne to discuss snow removal expectations and equipment needs. 02/06/14 – Angie, Glen and Dan met with DeWayne on February 4, 2014. Angie summarized items discussed and emailed to Dan and asked Dan to transmit to DeWayne for acknowledgement.

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									02/11/14 – Doug will research the cost of larger equipment. 03/12/14 – Doug received proposals for a plow and spreader. BOD to consider purchase at the April meeting. Lisa to research the purchase of equipment through the State purchasing program. 04/02/14 – Doug has received a proposal for a used snow plow. He will present at the April meeting. 06/04/14 – plow has been purchased.
Seasonal Staffing	02/11/14	Dan Angie Doug Lisa						X	02/11/14 - Dan to schedule a meeting with Angie, Doug and DeWayne to discuss operations and maintenance needs prior to drafting solicitation for seasonal worker. 03/06/14 – meeting was held. Angie and Doug will provide a summary of the discussions at the March Board meeting. 03/12/14 – Doug drafted a job description for seasonal employee. Lisa to finalize and post at same locations as pool posting. 04/02/14 – job posting has been finalized and posted at same locations as other job opportunities for 2014. Closing date is April 30, 2014. 05/07/14 – one candidate has been selected for interview. Lisa working with candidate to schedule an interview date and time. 06/04/14 – BOD offered position to Gary Moore. Gary is working with Glen, Linda and DeWayne on weekly schedule of duties.
Job Description for Property Manager	03/11/14	Doug			X				03/12/14 – Doug will draft a job description and circulate to the BOD and staff for review. 06/04/14 – job description drafted and circulated to BOD and staff for review.
AED's and CPR Training	01/14/14	Lisa						X	Contact District insurance carrier to discuss any additional liability should the Authority purchase AED equipment and provides CPR training to pool staff.

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									02/06/14 – Lisa contacted T. Charles Wilson and discussed the questions raised by the Board. T. Charles will work with the Pool to answer the questions as soon as possible. 02/11/14 – The Pool supports the purchase of AED's and CPR training. BOD approved the purchase of 1 AED unit to be installed in mail room. Lisa to order unit. Angie will research cost for CPR training. 03/06/14 – AED will be ordered on March 12, 2014. 03/12/14 – AED ordered. Safety grant application was completed and submitted. Angie to solicit available dates in May for CPR classes from Janelle Severson. 04/02/14 – safety grant funds received. CPR class scheduled for May 17, 2014 at 8 am at the community center. 05/07/14 – AED installed. Angie to coordinate training. 06/04/14 – CPR class completed.
Rodent Mitigation 2014	01/14/14	Dan Lisa		X					Dan to contact Major Boddiker to discuss the 2014 rodent mitigation program and timing. 03/12/14 – RMWSI provided a proposal for prairie dog mitigation. Lisa to review expenses paid in 2012 and 2013 for prairie dog and snake mitigation. Dan to solicit estimate of cost from RMWSI for snake mitigation for 2014.
Budget Items and Future Projects for Consideration		**Authority**				**X**			**Costs and/or decisions for the following:** **1. -Purchase cover for stainless steel BBQ at pool** **2. -Pool furnishings – 1- lounge chair, 20 chairs, 15 mini-tables – recommend replacing with a darker color – Proposal included on April 2014 agenda. Linda will work with Leah to order new furniture.** **3. -Pool Lift to meet ADA requirements – on hold, Authority needs to develop a plan for addressing in future years once major structural changes**

Beebe Draw Farms MD Nos. 1 & 2 and Authority Action Items Status Matrix (Updated 06/04/14)

Action Items	Date of Meeting	Assigned To	Priority	Not Started	In Process	Reoccurring	Follow up Required	Complete	Notes
									are made to the pool. **4. Chip Sealant work in 2014. Include center line striping in scope of work.** **-Re-work irrigation system around sport court, not enough gpm to provide sufficient water to trees (were hand-watered all summer)** **-Landscape and Entryway Monumentation Project – possibly re-visit for 2015 budget.**